

Sewer Pipeline Work in Pacific, Algona & Auburn

Phase B of the Kent-Auburn Conveyance System Improvements Project

Construction Update - May 24, 2018

Final pipe construction and restoration on Frontage Road

Over the past year, King County's contractor has installed a new sewer line in Pacific and Algona.

Pacific Pump Station work

As early as May 29, crews will begin the final pipe connection and upgrades to the Pacific Pump Station on Frontage Rd. (in black on map). The will include open-cut pipe work in the street and work inside of, and on the property next to, the pump station.

Final paving and restoration activities

Beginning as early as Monday, June 11, crews will complete final restoration along Frontage Rd. Work is expected to take less than a week to complete. The work is weather-dependent.

Crews will restore the road to pre-construction conditions by repaving and restriping all roadways impacted by construction. Crews will also restore any sidewalks and affected vegetation and landscaping areas.

What to expect

- Work hours: weekdays between 7 a.m. and 7 p.m.
- Noise, dust, odors, and vibration typical of a construction
- During paving, Individual driveways may be blocked for several hours while asphalt is poured and cured.
 Access will be maintained for emergency services, mail delivery, and waste pickup
- Temporary lane closures as needed (flaggers and signs will direct drivers through the work area)
- Restricted parking; please look for no parking signs on the street

Future Paving

When this work is finished, crews plan to continue north, through the Ellingson Rd. intersection, and then onto Seattle Blvd. Future notices will be sent out when this work is confirmed.

For more information:

- Visit http://www.kingcounty.gov/kent-auburn-csi If you haven't already, please sign up for updates
- Call the project hotline at 206-205-9283
- Email David Freed at <u>david.freed@kingcounty.gov</u>

