



# King County

## Department of Natural Resources and Parks Wastewater Treatment Division

### June 19, 2018: Eastgate 3 Lining Project Update

---

#### Lining work continues

This week the contractor is scheduled to complete the final two pipe lining segments. If all goes as planned, this work – which has included some overnight work and odors – could be finished by early next week (June 28).

#### Short term trail impacts

Over the next week the contractor may have to make use of the park trail to transport equipment. These will be very short-term impacts, usually only a few minutes at a time. Any longer term closures will be posted on signs at either end of the trail.

#### Additional work

- There are a number of project tasks that will continue, including:
- Final inspections of all the lined pipe sections
- Restoring the manholes
- Removal of the by-pass system
- Restoration work, including landscaping, natural plantings, removal of the temporary roads and work areas

We expect the project to be substantially complete within a few months, with some of the work (including plantings and restoration) to happen in the fall.

#### For More Information

Go to the [project web site](#) to learn more about the project and *to sign up for or manage project notices and updates.*

For more information, contact David Freed, [david.freed@kingcounty.gov](mailto:david.freed@kingcounty.gov) or 206-263-9453

ALTERNATIVE FORMATS AVAILABLE - 206-477-5371 / 711 (TTY Relay)