



King County

Department of Natural Resources and Parks
Wastewater Treatment Division

East Side Interceptor Lining Project

Conveyance System Improvements in Renton

Eastside Interceptor Lining Project

May 2, 2019 project update for the week of May 2 to May 8

This week, the contractor began preparing for the lining work slated to start in June.

For this week and next:

- **Project mobilization:** the contractor continues to set up for the project, including mobilizing at their work site located on the Boeing site; setting power, establishing monitoring locations, pipe deliveries and mobilizing equipment. They also began work on the bypass system and expect that a project office trailer will be delivered next week.
- **Pipe fusing and installation:** The different sections of the bypass pipe need to be connected or 'fused' together and then brought to where the pipe will be installed along Logan Avenue. The fusing machine arrived this week and work is starting.
- **Work along Logan Avenue:** There will be temporary single-lane closures and traffic revisions as the contractor locates utilities and does survey and field work. They will also be setting up barriers to protect the bypass pipe from being damaged.

There will be night work along Logan, when the bypass pipe is installed along the side of the roadway, and in some cases where it needs to be buried beneath the street.

- **Burnett Avenue North:** on *Thursday and Friday night* the contractor will close off Burnett at North 6th Street and establish a work area there. This will include setting up barrier and fencing, and some saw-cutting of pavement.

Starting next week, there will day work at this location.

Thank you again for your patience during our project.

Visit www.kingcounty.gov/ESI-02 for project information, and to sign up for updates.

For questions or concerns, contact David Freed at 206-263-9453 or david.freed@kingcounty.gov

Alternative Formats Available
206-477-5371 - TTY Relay: 711