

East Lake Sammamish Master Plan Trail  
South Sammamish Segment A



**Weekly Construction Update**

**Schedule of Construction Activities**

**Week beginning January 2, 2017**

**Week of 1/2:**

- Close Trail – install barricades at each end of the project
- Install barricades and / or fencing on both sides of each intersection
- Install trail closed signs at each end of the project
- Mobilization of trailer and equipment
- Clear north side of 33<sup>rd</sup> for staging
- Pot Hole if possible (freezing ground). Must have archeologist on site to monitor this activity
- Continue installing silt fence
- Continue installing safety fence
- Construct temporary path on north side of 33<sup>rd</sup> Street for kids to get safely to their bus stop
- Begin removing obstructions, split rail fence and guard rail
- Install construction entrances

**Week of 1/9**

- Begin clearing, starting at south end and moving north.
- Relocate water service at wall #6 – Sta 226+75.
- Relocate mailbox at Sta 230+50
- Continue potholing

**Week of 1/16**

- Continue clearing
- Begin grubbing, again starting at south end and moving north



*Pot holing to locate utilities*



*Installing erosion control fencing*

East Lake Sammamish Master Plan Trail  
South Sammamish Segment A  
Weekly Construction Update  
Schedule of construction activities



Week beginning January 2, 2017

---

**Project Contacts**

Hotline: 1-888-668-4886

Email: [ELST@kingcounty.gov](mailto:ELST@kingcounty.gov)

**Project Website:**

<http://www.kingcounty.gov/eastlakesammamishtrail>

---

**We appreciate your support as we continue developing  
the East Lake Sammamish Corridor!**