

East Lake Sammamish Master Plan Trail
South Sammamish Segment A
Weekly Construction Update
Schedule of Construction Activities

Week beginning March 6, 2017

Week of 3/6:

- Site - Continue pot holing to identify location of underground utilities
- Site - Continue grubbing trail – south to north
- Site - Continue to remove split rail and chain link fencing
- Sta 40+00 to 42+00 - Continue dewatering for channel excavation
- Sta 224+00 and 229+85 – Install quarry spill splash pads
- Sta 234+00 – Begin construction of Wall #6
- Sta 239+50 – Begin excavation for Wall #5
- Sta 239+47 – Begin construction of Wall #7
- Sta 282+00 – Sta 262+00 – Begin trail excavation, north to south
- Sta 224+00 – Testing of storm water pipe
- Sta 41+00 – Begin construction of concrete channel walls (underdrain and backfill)
- Sta 250+00 – Begin installation of infiltration trenches

- Sta 250+00 – Continue installation of infiltration trenches

Week of 3/20:

- Site – Continue grubbing trail – south to north
- Sta 230+50 – Continue excavation for Wall #5
- Sta 230+50 – Continue construction of Wall #5
- Sta 223+50– Continue excavation for Wall #2
- Sta 223+50 – Continue excavation for Wall #3
- Sta 225+25 – Continue excavation for Wall #4
- Sta 282+00 – Continue trail excavation – north to south
- Sta 250+00 – Continue installation of infiltration trenches

Week of 3/13:

- Site - Continue grubbing trail – south to north
- Site – Continue grubbing trail – south to north
- Sta 224+00 and Sta 229+85 – Continue installing quarry spill splash pads
- Sta 234+00 – Continue construction of Wall #6
- Sta 230+50 – Continue excavation for Wall #5
- Sta 230+50 – Begin construction of Wall #5
- Sta 239+50 – Continue excavation for Wall #7
- Sta 282+00 – Continue trail excavation – north to south
- Sta 224+00 – Begin construction of headwall
- Sta 229+85 – Begin construction of headwall
- Sta 223+50 – Begin excavation of Wall #2
- Sta 224+25 – Begin excavation of Wall #3
- Sta 225+25 – Begin excavation of Wall #4
- Sta 224+00 – Sta 229+85 Continue stormwater testing



Excavating Trail Footprint

Project Contacts

Hotline: 1-888-668-4886

Email: ELST@kingcounty.gov

Project Website:

<http://www.kingcounty.gov/eastlakesammamishtrail>

**We appreciate your support as we continue developing
the East Lake Sammamish Corridor!**



Construction of Wall #7



Excavation for Wall #6