

East Lake Sammamish Master Plan Trail  
South Sammamish Segment A  
Weekly Construction Update  
Schedule of Construction Activities

Week beginning March 20, 2017

**Week of 3/20:**

- Site - Potholing to identify location of underground utilities
- Continue grubbing trail – south to north
- Sta 227+00 - Sta 229+00 – Continue water service relocation
- Sta 239+50 – Continue to install quarry spall splash pads – Wall #7
- Sta 239+50 – Place backfill material at Wall #7
- Sta 234+00 – Continue construction of Wall #6
- Sta 230+50 – Continue excavation for Wall #5
- Sta 282+00 – Sta 262+00 – Continue trail excavation, north to south
- Sta 282+00 – Sta 262+00 – Continue to place crushed surface base course material (CSBC)

**Week of 3/27:**

- Site - Continue grubbing trail – south to north
- Site – Continue to remove split rail and chain link fencing
- Sta 230+50 – Begin construction of Wall #5
- Sta 230+50 – Place backfill material at Wall #5
- Sta 223+50 – Begin excavation of Wall #2
- Sta 223+50 – Begin excavation of Wall #3
- Sta 225+00 – Begin excavation of Wall #4
- Sta 223+00 – Regrade footing for Wall #8
- Sta 223+00 – Begin construction of Wall #8
- Sta 223+00 – Install wall drain at Wall #8
- Sta 244+50 – Begin excavation of Wall #8A
- Sta 226+00 – Continue water service relocation
- Sta 282+00 – Placing Crushed Service Base Course (CSBC) material on trail

**Week of 4/3:**

- Site – Continue grubbing trail – south to north
- Sta 230+50 – Continue excavation for Wall #2
- Sta 223+50 – Begin construction of Wall #2
- Sta 223+50 – Begin backing at Wall #2
- Sta 223+50 – Continue excavation for Wall #3
- 

**Week of 4/3 (continued):**

- Sta 223+50 – Begin construction of Wall #3
- Sta 223+50 – Begin backfilling at Wall #3
- Sta 225+00 – Continue excavation of Wall #4
- Sta 225+00 – Continue construction of Wall #4
- Sta 225+00 – Begin backfilling at Wall #4
- Sta 230+50 – Continue construction of Wall #5
- Sta 229+85 – Construct headwall at Wall #5
- Sta 230+50 – Continue backfilling at Wall #5
- Sta 244+50 – Begin construction of Wall #8A
- Sta 244+50 – Install wall drain at Wall #8A
- Sta 227+00 – Continue water service relocation
- Sta 282+00 – Sta 262+00 – Place CSBC on trail



Construction of Wall #6



Construction of Wall #6



Backfill and compaction of materials behind Wall #6

---

**Construction Notes:**

The Construction activities have been impacted by the wet weather. Currently the Contractor is taking every opportunity to stay on schedule by having two major crews on site (not including the Subcontractors) and moving to different locations along the trail that have more favorable conditions. The County and Contractor are confident that once the weather improves and the days are longer, the project will get back on schedule quickly.

---

**Project Contacts**

Hotline: 1-888-668-4886

Email: [ELST@kingcounty.gov](mailto:ELST@kingcounty.gov)

**Project Website:**

<http://www.kingcounty.gov/eastlakesammamishtrail>

---

**We appreciate your support as we continue developing  
the East Lake Sammamish Corridor!**