

East Lake Sammamish Master Plan Trail
South Sammamish Segment A
Weekly Construction Update
Schedule of Construction Activities

Week beginning July 17th, 2017

Week of 7/17:

- Shorelane between Driveway #1 and #3 - Asphalt Paving
- Driveway 1 Approaches - CBSC installation and asphalt removal for paving
- Driveway 2 Approaches - CBSC installation and asphalt removal for paving
- Driveway 5 Approaches - CBSC installation and asphalt removal for paving
- Driveway 6 Approaches - CBSC installation and asphalt removal for paving
- Driveway 7 Approaches - CBSC installation and asphalt removal for paving
- Driveway 1 Approaches - Asphalt Paving
- Driveway 2 Approaches - Asphalt Paving
- Driveway 5 Approaches - Asphalt Paving
- Driveway 6 Approaches - Asphalt Paving
- Driveway 7 Approaches - Asphalt Paving



Asphalt removal prior to installation of Crushed Surface Base Course (CSBC) at a driveway approach

Week of 7/24:

- Sta 244+00 working North - Install 5/8" ledge rock for shoulders
- Sta 244+00 working North - Install 3/4" ledge rock for shoulder above infiltration trenches
- Driveway 4 - Mitigation clearing
- 216+79 to 282+00 - Topsoil installation
- 216+79 to 282+00 - Chain link Fence installation
- 216+79 to 282+00 - Excavate for bollards
- 216+79 to 282+00 - Install removable bollards
- 216+79 to 282+00 - Install project signage
- 216+79 to 282+00 - Chain link Fence installation
- 216+79 to 282+00 - Chain link Fence installation



Contractor removing existing material at driveway approach before installing the CSBC base lift

There are a total of eight driveway / trail intersections within South Sammamish A

East Lake Sammamish Master Plan Trail
South Sammamish Segment A
Weekly Construction Update
Schedule of Construction Activities



Week beginning July 17th, 2017

Week of 7/31:

- Sta 244+00 working North - Install 5/8" ledge rock for shoulders
- Sta 244+00 working North - Install 3/4" ledge rock for shoulder above infiltration trenches
- Driveway 4 - Mitigation clearing
- 216+79 to 282+00 - Topsoil installation
- 216+79 to 282+00 - Chain link Fence installation
- 216+79 to 282+00 - Tree Trimming
- 216+79 to 282+00 - Install fixed bollards
- 216+79 to 282+00 - Install Removable Bollards
- 216+79 to 282+00 - Install Signage



Completed installation and compaction of CSBC. This area is now ready for paving!

Construction Notes:

The construction Contractor is currently removing existing asphalt and placing crushed surfacing base course material at the driveway approaches on the east and west sides of the trail in preparation for asphalt paving. This activity ensures there is a smooth transition from the new trail to the existing driveways.

During asphalt paving of these approaches it will be necessary to completely close the driveways for approximately 4 hours. This will minimize impacts to adjacent homeowners by allowing the Contractor to expeditiously complete the base preparation and then place and cool the asphalt. Construction flaggers will be onsite to assist homeowners and other vehicular traffic around the temporary closures.

The County is making additional public outreach efforts to communicate with adjacent homeowners regarding these construction activities. Emails, text alerts, phone calls, additional signs, and fliers are being used to provide adjacent homeowners with detailed information and updates regarding closures and the paving activity.

Project Contacts

Hotline: 1-888-668-4886

Email: ELST@kingcounty.gov

Project Website:

<http://www.kingcounty.gov/eastlakesammamishtrail>

**We appreciate your support as we continue developing
The East Lake Sammamish Corridor!**