

East Lake Sammamish Master Plan Trail  
South Sammamish Segment A  
Weekly Construction Update  
Schedule of Construction Activities

Week beginning September 11<sup>th</sup>, 2017

**Week of 9/11:**

- Driveway 3 - Base preparation for upcoming asphalt paving (pending weather and availability)
- Driveway 7 - Base preparation for upcoming asphalt paving (pending weather and availability)
- Driveway 8 - Base preparation for upcoming asphalt paving (pending weather and availability)
- Wall #8 and #8a – Complete modifications to gravity block wall
- 225+05 to 230+51 - Placing topsoil in planting areas
- 225+05 to 230+51 - Placing wood chip mulch in planting areas
- Driveway 3, 4, 5, 6, 7 – Continue excavation with a vector truck to install bollards
- Driveway 3, 4, 5, 6, 7 – Continue installation of fixed and removable bollards
- 244+00 to 283+00 - Place 5/8” ledge rock for shoulders
- 244+00 to 283+00 - Compact 5/8” ledge rock for shoulders



Continued installation of wood chip mulch



Continued installation of topsoil

**Week of 9/18:**

- Driveway 3 - Base preparation for upcoming asphalt paving (pending weather and availability)
- Driveway 7 - Base preparation for upcoming asphalt paving (pending weather and availability)
- Driveway 8 - Base preparation for upcoming asphalt paving (pending weather and availability)
- 225+05 to 230+51 – Continue placing topsoil for planting areas
- 225+05 to 230+51 – Continue placing wood chip mulch for planting areas
- Driveway 3, 4, 5, 6, 7 - Continue excavation with a vector truck to install bollards
- Driveway 3, 4, 5, 6, 7 - Continue installation of fixed and removable bollards
- Driveway 3, 4, 5, 6, 7 - Removable Bollard Installation
- 216+00 to 283+00 - Prepare project slopes for hydroseeding installation

---

**Trail Trivia.....**

Over 18,250 square feet of hydroseed will be placed on the project.

---

**Week of 9/25:**

- Driveway 3 - Base preparation for upcoming asphalt paving (pending weather and availability)
- Driveway 7 - Base preparation for upcoming asphalt paving (pending weather and availability)
- Driveway 8 - Base preparation for upcoming asphalt paving (pending weather and availability)
- 225+05 to 230+51 - Placing topsoil for planting areas
- 225+05 to 230+51 - Placing wood chip mulch for planting areas
- Driveway 3, 4, 5, 6, 7 - Excavation with a vactor truck for bollards installations
- Driveway 3, 4, 5, 6, 7 - Fixed Bollard Installation
- Driveway 3, 4, 5, 6, 7 - Removable Bollard Installation
- 216+00 to 283+00 - Prepare project slopes for hydroseeding installation



Fixed bollard installation at driveway #2

---

**Construction Notes:**

Two different hydroseed mixes will be placed. One type of hydroseed contains 85% white dutch clover and 15% wild flower mix. This hydroseed mix creates a beautiful low-growing erosion control system on the slopes of the trail. The second type of hydroseed is a wet native seed intended for use in disturbed areas within wetlands or wet locations. This mix contains wetland grasses and plantings native to Washington!

---

**Project Contacts**

Hotline: 1-888-668-4886

Email: [ELST@kingcounty.gov](mailto:ELST@kingcounty.gov)

**Project Website:**

<http://www.kingcounty.gov/eastlakesammamishtrail>

---

**We appreciate your support as we continue developing  
The East Lake Sammamish Corridor!**