

Week of 11/6:

- Continue plant installation in landscape locations
- Continue planting trees in the mitigation sites
- Continue placement of topsoil throughout the project
- Continue placement of wood chip mulch throughout the project
- Begin Shore Lane wall construction
- 216+00 to 283+00 - Split rail fence installation
- 216+00 to 283+00 - Chain link fence installation
- 216+00 to 283+00 - Guardrail Installation
- Continue working on action item list
- Installation of ledge rock on shoulders
- Removal of silt fence and wire-backed safety fencing



Rockery installation at Driveway 3



Rediwall block installation on Shore Lane

Week of 11/13:

- Continue plant installation in landscape locations
- Continue planting trees in the mitigation sites
- Continue placement of topsoil throughout the project
- Continue placement of wood chip mulch throughout the project
- Continue Shore Lane wall construction
- 216+00 to 283+00 - Split rail fence installation
- 216+00 to 283+00 - Chain link fence installation
- 216+00 to 283+00 - Guardrail Installation
- Continue working on action item list
- Installation of ledge rock on shoulders
- Begin Plaza Installation (Pending Weather/Schedule)
- Tree Trimming
- Removal of silt fence and wire-backed safety fencing

Trail Trivia.....

Over 4.4 million pounds (2,221 Tons) of select borrow was installed on the project site

Week of 11/20:

- Continue plant installation in landscape locations
- Continue planting trees in the mitigation sites
- Continue placement of topsoil throughout the project
- Continue placement of wood chip mulch throughout the project
- Continue Shore Lane wall construction
- 216+00 to 283+00 - Split rail fence installation
- 216+00 to 283+00 - Chain link fence installation
- 216+00 to 283+00 - Guardrail Installation
- Continue working on action item list
- Installation of ledge rock on shoulders
- Begin Plaza Installation (Pending Weather/Schedule)
- Tree Trimming
- Removal of silt fence and wire-backed safety fencing



Rediwall block installation on Shore Lane

Construction Notes:

Trees and shrubs are planted in a staggered arrangement that provides lush and dense planting areas. Trees are spaced at a minimum of 8-feet on center and plants are installed 4-feet on center. Providing adequate spacing between plantings promotes healthy growing habits as well as room for roots to expand and thrive!

Project Contacts

Hotline: 1-888-668-4886

Email: ELST@kingcounty.gov

Project Website:

<http://www.kingcounty.gov/eastlakesammamishtrail>

**We appreciate your support as we continue developing
The East Lake Sammamish Corridor!**