Kent-Auburn

Conveyance System

Improvements Project

September 25, 2013

Tunnel completed! Construction continues on Southeast 264th Street

King County contractors continue to install the Kent East Hill Diversion pipeline underneath Southeast 264th Street. The new pipeline will help provide sufficient capacity to meet Kent's needs through 2050 and reduce the chance of sewer backups into homes and streets.

PROJECT UPDATE:

Trenchless pipe installation – tunnel completed!

Crews reached an important milestone last week and completed the 300-foot tunnel from the bore pit on Southeast 264th Street to the receiving pit on school property (see map).

Next steps

Crews will remove the tunnel boring machine from the receiving pit on school property and install sewer pipe in the tunnel section.

Manholes and pipe will be installed before the pit on 264th Street is filled and restored.

Crews will then continue installing pipe via open-trench east of the bore pit on Southeast 264th Street. Pipe installation and restoration on Southeast 264th Street and school property is expected to be completed by the end of the year.

 Settlement monitoring inspections continue on Southeast 264th Place during construction.
 Residents on Southeast 264th Place with settlement monitoring points should continue to keep their property accessible during construction hours.

WHAT TO EXPECT DURING CONSTRUCTION:

- Work hours from 7 a.m. to 6 p.m. weekdays
- Single lane closures in work areas
- Parking and sidewalk restrictions
- Cones, signs and flaggers will be used to manage traffic flow and local access
- Increased travel time when driving through the work area
- Noise and other activity associated with a construction site: work crews, dust, trucks, heavy machinery and excavating equipment



Expect lane restrictions and parking limitations in work zones along Southeast 264th Street. Please use caution and obey flaggers and posted traffic signs.

Thank you for your patience during this work!

For More Information

Project Web site:

Visit www.kingcounty.gov and search "Kent Auburn"

Contact:

Adair Muth, <u>adair.muth@kingcounty.gov</u> 206-263-7319

24-hour Construction Information:

206-296-4081

Español ਪੰਜਾਬੀ Tiếng Việt



ALTERNATIVE FORMATS AVAILABLE 206-684-1280 / 711 (TTY Relay)

Kent-Auburn

Conveyance System

Improvements Project

Translation Information

This text provides information on the Kent-Auburn Conveyance System Improvements Project and describes potential construction impacts. Please leave a message at 206-296-4081 with your phone number and indicate your language. An interpreter will be provided at no cost to you.

Este texto brinda información acerca del Proyecto de mejora del sistema de transporte Kent-Auburn y describe los impactos potenciales de la construcción. Por favor deje un mensaje al 206-296-4081 con su número de teléfono e indique su idioma. Le proporcionaremos un intérprete sin costo.

ਇਹ ਟੈਕਸਟ, ਕੈਂਟ-ਐਬਰਨ ਆਵਾਜਾਈ ਪ੍ਰਣਾਲੀ ਵਿਚ ਸੁਧਾਰ ਦੇ ਪ੍ਰੋਜੈਕਟ ਬਾਰੇ ਜਾਣਕਾਰੀ ਪ੍ਰਦਾਨ ਕਰਦਾ ਹੈ ਅਤੇ ਨਿਰਮਾਣ ਦੇ ਸੰਭਾਵਤ ਪ੍ਰਭਾਵਾਂ ਦਾ ਵਰਣਨ ਕਰਦਾ ਹੈ। ਕਿਰਪਾ ਕਰਕੇ ਆਪਣੇ ਫ਼ੋਨ ਨਾਲ 206-296-4081 ਤੇ ਇਕ ਸੁਨੇਹਾ ਛੱਡੋ ਅਤੇ ਆਪਣੀ ਭਾਸ਼ਾ ਬਾਰੇ ਦੱਸੋ। ਤੁਹਾਨੂੰ ਬਿਨਾ ਕਿਸੇ ਖਰਚ ਦੇ ਇਕ ਅਨੁਵਾਦਕ ਪ੍ਰਦਾਨ ਕੀਤਾ ਜਾਵੇਗਾ।

Văn bản này cung cấp thông tin về Hệ Thống Chuyển Tải Kent-Auburn Dự án cải thiện và mô tả tác động xây dựng tiềm năng. Xin vui lòng để lại tin nhắn tại 206-296-4081 với số điện thoại của bạn và cho biết ngôn ngữ của bạn. Một thông dịch viên sẽ được cung cấp miễn phí cho bạn.