


# Barton Pump Station Upgrade



Construction update

February 27, 2015

## Barton Pump Station February Construction Update

As construction progresses, King County will continue to provide monthly project updates to keep the community informed. King County will notify the community and ferry commuters should any ferry lane closures or work requiring additional notification occur.

### Previous work

Over the past month, crews focused on electrical work and testing of equipment and systems.

### Upcoming activity

Over the next month, crews will work on the retaining wall between the Barton Pump Station and the north side of the Fauntleroy Ferry Terminal. **During this work, the north ferry lane will be closed around-the-clock for up to two weeks starting March 2.**



**Barton Pump Station Electrical Room**

*Main control panel on the left, motor control center on the right*

Crews will also complete concrete work on the pump station's wet well. There is limited space to work at the pump station, so site restoration, landscaping, and artwork installation will occur early this spring, after the pump station is operational.

### What to expect

- Work hours – Monday through Thursday, 7 a.m. to 6 p.m.
- Heavy equipment on site.
- Noise and dust typical of a construction site.
- Landscaping and artwork installation will follow in early spring.
- Cove Park will reopen to public access when all work is complete, expected by late spring 2015.

***We appreciate your ongoing patience during construction!***

For more information contact Bibiana Ocheke-Ameh:  
[Bibiana.ochke-ameh@kingcounty.gov](mailto:Bibiana.ochke-ameh@kingcounty.gov)

Visit: [www.kingcounty.gov](http://www.kingcounty.gov) and search "Barton Street"

**24-hour project hotline:  
206-296-2999**