

**Wastewater Treatment Division** 

**BELLEVUE FORCE MAIN** partment of Natural Resources and Parks INSTALLATION PROJECT

**AUGUST 2007** 

# Project Update Aug. 24, 2007

Preparations continue at all three work sites. Steel casings were installed in Southeast Sixth Street at the Bellevue Club/Brookside Office Building site. Casing installation also began at the Bellevue Pump Station site. These casings help stabilize soil at the point of entry and protect existing utilities from damage during drilling. Brush clearing continued at the Lake Hills Connector site.

Work hours will generally continue to be 7 a.m. - 6 p.m. weekdays, and 9 a.m. - 6 p.m. on Saturdays.

No work is scheduled for Labor Day, Monday, Sept. 3.

# Site Specific Work Schedule for Aug. 25 - Sept. 7, 2007

(Please note: this schedule is the contractor's best estimate on the *timing of activities and is subject to change*)

#### **Bellevue Pump Station Work Site**

(Southeast Sixth Street, west of 102<sup>nd</sup> Avenue)

- Construction of temporary side walk and screen wall continues.
- Steel casing installation continues. The casings stabilize soils at the drill's point of entry and guide the initial pilot hole. Installing the casings will take about a week.
- Pilot hole drilling begins Sept. 8.

# Bellevue Club/Brookside Office Building Work Site

(Southeast Sixth Street, between 112<sup>th</sup> and 114<sup>th</sup> Avenues Southeast)

- Casings cleared of soil to improve drilling conditions.
- Drilling begins Sept. 8.



Department of Natural Resources and Parks INSTALLATION PROJECT Wastewater Treatment Division

# **BELLEVUE FORCE MAIN**

AUGUST 2007

#### Lake Hills Connector Work Site

(Westbound lane of Lake Hills Connector & Corner of Southeast Fifth Street and 118<sup>th</sup> Avenue Southeast)

- Site clearing continues.
- Temporary sidewalk installed.
- Casings installation begins Sept. 5.

#### **SAFETY FIRST!**

King County urges all community members to use extreme caution in work areas. Direct all inquiries to the hotline number below. To protect your safety and that of the crews, please do not approach the work site to seek more information about the project.

Thank you for your patience during construction!