



Kent-Auburn

Conveyance System

Improvements Project

October 9, 2013

Construction activities to increase next week on Southeast 264th Street

Las actividades de construcción comenzarán la próxima semana en Southeast 246th Street ਅਗਲੇ ਹਫਤੇ ਨਿਰਮਾਣ ਕਾਰਜਾਂ ਨੂੰ ਸਾਊਥਈਸਟ 264ਵੀਂ ਸਟ੍ਰੀਟ (Southeast 264th Street) ਤੱਕ ਵਧਾਇਆ ਜਾਏਗਾ

Hoạt động xây dựng sẽ tăng vào tuần tới trên 264th Street phía Đông Nam

King County contractors continue to install the Kent East Hill Diversion pipeline underneath Southeast 264th Street. The new pipeline will help provide sufficient capacity to meet Kent's needs through 2050 and reduce the chance of sewer backups into homes and streets.

PROJECT UPDATE:

Construction activity will increase the week of October 14 as crews begin the final phase of work on Southeast 264th Street.

- Monday, October 14 concrete trucks will be onsite to grout the new sewer pipe in the bore pit (see map). Crews will then begin revising the shoring to allow for installation of manholes and completion of the pipeline prior to filling and restoring the pit.
- Open-trench pipe installation begins next week. Crews will excavate the south side of the SE 264th St to install sewer pipe between the bore pit and 114th Ave SE (see map).
 Expect increased truck traffic, noise and high levels of activity. Pipe installation is expected to be completed by mid-November. This work is weather dependent.
- Restoration activities on SE 264th St and school property are expected to be completed by the end of the year, weather dependent.
- **Settlement monitoring inspections** continue on Southeast 264th Place during construction.

WHAT TO EXPECT DURING CONSTRUCTION:

- Work hours from 7 a.m. to 6 p.m. weekdays
- Single lane closures in work areas
- Parking and sidewalk restrictions
- Cones, signs and flaggers will be used to manage traffic flow and local access
- Increased travel time when driving through the work area
- Noise and other activity associated with a construction site: work crews, dust, trucks, heavy machinery and excavating equipment



Expect lane restrictions and parking limitations in work zones along Southeast 264th Street. Please use caution and obey flaggers and posted traffic signs.

Thank you for your patience during this work!


For More Information

Project Web site: Visit <u>www.kingcounty.gov</u> and search "Kent Auburn"

Contact: Adair Muth, <u>adair.muth@kingcounty.gov</u> 206-477-5505

24-hour Construction Information: 206-296-4081

Español ਪੰਜਾਬੀ Tiếng Việt







Kent-Auburn

Conveyance System

Improvements Project

Translation Information

This text provides information on the Kent-Auburn Conveyance System Improvements Project and describes potential construction impacts. Please leave a message at 206-296-4081 with your phone number and indicate your language. An interpreter will be provided at no cost to you.

Este texto brinda información acerca del Proyecto de mejora del sistema de transporte Kent-Auburn y describe los impactos potenciales de la construcción. Por favor deje un mensaje al 206-296-4081 con su número de teléfono e indique su idioma. Le proporcionaremos un intérprete sin costo.

ਇਹ ਟੈਕਸਟ, ਕੈਂਟ-ਐਬਰਨ ਆਵਾਜਾਈ ਪ੍ਰਣਾਲੀ ਵਿਚ ਸੁਧਾਰ ਦੇ ਪ੍ਰੋਜੈਕਟ ਬਾਰੇ ਜਾਣਕਾਰੀ ਪ੍ਰਦਾਨ ਕਰਦਾ ਹੈ ਅਤੇ ਨਿਰਮਾਣ ਦੇ ਸੰਭਾਵਤ ਪ੍ਰਭਾਵਾਂ ਦਾ ਵਰਣਨ ਕਰਦਾ ਹੈ। ਕਿਰਪਾ ਕਰਕੇ ਆਪਣੇ ਫ਼ੋਨ ਨਾਲ 206-296-4081 ਤੇ ਇਕ ਸੁਨੇਹਾ ਛੱਡੋ ਅਤੇ ਆਪਣੀ ਭਾਸ਼ਾ ਬਾਰੇ ਦੱਸੋ। ਤੁਹਾਨੂੰ ਬਿਨਾ ਕਿਸੇ ਖਰਚ ਦੇ ਇਕ ਅਨੁਵਾਦਕ ਪ੍ਰਦਾਨ ਕੀਤਾ ਜਾਵੇਗਾ।

Văn bản này cung cấp thông tin về Hệ Thống Chuyển Tải Kent-Auburn Dự án cải thiện và mô tả tác động xây dựng tiềm năng. Xin vui lòng để lại tin nhắn tại 206-296-4081 với số điện thoại của bạn và cho biết ngôn ngữ của bạn. Một thông dịch viên sẽ được cung cấp miễn phí cho ban.

ALTERNATIVE FORMATS AVAILABLE 206-684-1280 / 711 (TTY Relay)