

Sewer Pipeline Work in Pacific, Algona & Auburn

Phase B of the Kent-Auburn Conveyance System Improvements Project

Construction Update – August 17, 2017

*Work to start up again on Frontage Road;
Work at Frontage / Ellingson intersection
to start this fall*

Beginning around Monday, August 21, work on a new King County sewer line will resume along Frontage Rd. in Pacific. The contractor will start with preconstruction activities, and will then resume pipe installation in early September. We appreciate your patience and flexibility during construction.



Dewatering tanks and pipes will be reinstalled.

What to expect during construction

Beginning around August 21, crews will prepare for pipe installation by:

- Putting dewatering tanks and pipes back in place
- Installing ramps at driveways, which are needed to protect dewatering pipes
- Resuming temporary parking restrictions; please look out for no parking signs

Beginning in early September, pipeline construction will resume on Frontage Rd. Work will move north towards Ellingson Rd. This work will involve digging trenches, excavating soil, placing pipes in the trench:

- Traffic will be reduced to one lane in work areas and flaggers will direct drivers along Frontage Rd.
- Work will typically occur Monday through Saturday between 7 a.m. and 7 p.m.
- Increased noise from equipment and back-up alarms
- Vibrations during shoring installation

Looking ahead – Ellingson Road / Frontage Road Intersection

In early October, we expect that crews will be working through this intersection. We will notify nearby businesses ahead of construction and will continue to provide updates.

For more information

- Visit www.kingcounty.gov/kent-auburn-csi
- Call the project hotline at **206-205-9283**
- Email **David Freed** at david.freed@kingcounty.gov