



April 12, 2018

King County Kent-Auburn Project Update

King County's Wastewater Treatment Division is now constructing the second phase of the Kent-Auburn project – a new sewer line in Pacific, Algona, and Auburn. Construction started in spring 2017 and is expected to take about two years to complete. Last year, pipeline work in Auburn started at West Main Street in Auburn and continued to south of SR-18.

The following activities are taking place in your area:

Work along Perimeter Road

- Work along Perimeter Rd. has started and includes potholing to locate utilities, installation of dewatering and monitoring wells, above-ground dewatering pipes and equipment. This work is expected to be done by the beginning of May.
- Pipe installation along Perimeter Road will start in mid-April. This work is expected to reach the corner of 15th Street Southwest and Perimeter Rd. by late-May or early June.
- Approved work hours are 7 a.m. to 10 p.m., Monday-Saturday and 9 a.m. to 10:00 p.m. on Sundays.
- At least one lane of traffic, and sections of the sidewalk and walking path will be closed during this work. ***Be aware of flaggers and please slow down in work areas and around lane closures.***

To learn more

- Regular updates will be sent to Boeing employees about this project
- Visit the project website, where you can sign up for project updates, and learn more: <https://www.kingcounty.gov/depts/dnrp/wtd/capital-projects/active/kent-auburn.aspx>
- Contact: David Freed: 206-263-9453 or david.freed@kingcounty.gov